
Construction Update
Major Projects
City Council
December 14, 2011



SW 27th St. Reconstruction

Taylor NW has replaced culverts at the canal crossing just south of the 27th/Yew/S. Canal intersection. The original plan to extend the existing culverts was changed when excavation revealed that they were in poor condition. A new 60" diameter pipe is in place. Work continues with construction of a new headwall and placement of road base to the intersection. S. Canal will be paved temporarily so that it can be opened before the end of the year.



Dry Canyon Trail-Pumice Stairs

Construction has started on a staircase to connect SW Pumice/SW21st to the Dry Canyon trail. Key Constructors is currently building forms for the stairs.

